

Religious (Cultural) Work-2018

Physical and Financial Progress of the Month of October(2018.10.25)

DS Division: Irakkamam

S/No	Name of the Project	GN Division	Total Estimated Cost (Rs)		Allocation(Rs)	Expenditure (Rs)	Physical Progress ©										No of Beneficiaries	Remarks	
			With VAT	Without VAT			A	B					C	D	E	F			G
								B1	B2	B3	B4								
1	Renovation of Sri Manikka Pillayar Temple	Irakkamam-07	-	199,958.16	200,000.00	199,235.00										1	400		
2	Renovation of Villundry Vinayagar Temple	Irakkamam-07	-	199,578.24	200,000.00											1	400		
3	Construction of Sangawasa Building to Sri Aanandha Bodhi Vihara	Irakkamam-01	-	299,410.42	300,000.00	297,874.02										1	100		
4	Provision of Daham Pasala Equipment to Sri Rahu Daham Pasala	Irakkamam-02	-	-	100,000.00											1	105		
5	Provision of Daham Pasala Equipment to Sri Somaloga Daham Pasala	Irakkamam-02	-	-	100,000.00											1	135		
6	Renovation of Sri Manikka Pillayar Temple	Irakkamam-07	-	99,373.10	100,000.00				1								400		
7	Construction of Jummah Grand Mosque,Irakkamam-01	Irakkamam-01	-	496,765.00	500,000.00					1							2500		
	Total		-	1,295,084.92	1,500,000.00	497,109.02			1	0	1		0			2	4040		